

PSEG Long Island Contractor Self Certification Form for Inverter based Systems 25 kW or less

Inverter-based System VERIFICATION TESTING PROCEDURE TEMPLATE

Tested By: Name Lastname Customer Name: John Doe
 Date Tested: XX/XX/201X Customer Acct#: 243-71-9876-2
 Weather Conditions: XXX Customer Address: Street,
 PV System Size: 8.5 kW City, State, Zip

Testing Procedure Steps:

1. Make sure that the PV system is online and the breakers are closed.
2. Open the AC point of disconnect to this string. Verify that the inverters shut down immediately.

Check here to verify the inverters shutdown immediately in accordance with the manufacturer's specification.

3. Close the AC point of disconnect to the string and note the inverters should not reconnect for at least 5 minutes.
 - If possible, visually verify that the inverters have stopped exporting power (during this five-minute interval) by looking at the LED's on each inverter and verifying that the amber LED is lit.
 - LED Light must be lit for 5 min. or more in order to pass inspection.
 - Test must be performed 3 times for each inverter or if micro inverter, each string.
 - Enter Time LED was lit for each test.

	<u>Time Test Performed</u> (hh:mm:ss)	<u>Time System Reconnected</u> (hh:mm:ss)	<u>Circle 5 Minutes or Greater</u>
1.	T: <u>03:10:30 pm</u>	T: <u>03:18:30 pm</u>	<u>Yes</u> or No
2.	T: <u>03:20:30 pm</u>	T: <u>03:26:30 pm</u>	<u>Yes</u> or No
3.	T: <u>03:30:30 pm</u>	T: <u>03:37:30 pm</u>	<u>Yes</u> or No

Check here to verify that the test has been successfully applied to the other inverters if installed

(This Document is to be submitted by Project Closeout)

Signature: Signature
 Print Name: Name Lastname
 Company: SolarDeveloper / Eletrical Contractor
 Date: XX/XX/201X